

**MOM of review meeting conducted by MD, SBPDCL on 06/08/2016 on SCADA/DMS Project of Patna Town under R-APDRP, Part A Project.**

A review meeting of SCADA/DMS Project under RAPDRP (Part-A) for Patna town was conducted by MD, SBPDCL on 06.08.16 at Vidyut Bhawan, Patna. Director (Project), ESE PESU (E), ESE PESU (W), CDBA, EEE (R-APDRP), EEE(SCADA), AEE(SCADA) and JEE(R-APDRP) from utility side were present. Representatives of SIA, M/s Schneider Electric(SIA), Noida, M/s Reliance Communication, M/s Reliance Infra, M/s Polycab M/s BVG and M/s Feedback (PMA) attended the meeting. Entire review was focused on SCADA enabling works of various items i.e. CR Panel, Numerical Relay, WTI/OTI, 33 KV and 11 KV FPI and RMU, etc.

The progress of SCADA/DMS Project was reviewed by MD, SBPDCL, details of which are as under:-

**1. Installation and commissioning of SCADA enabling equipments in PSS of PESU Area, Patna.**

**M/s Polycab:-**

M/s Polycab informed that installation & commissioning of SCADA enabling equipment has been completed in 29 out of 33 PSSs. M/s Polycab committed date wise program for completion of work at balance 4 nos PSS as mentioned below :-

- Meena Bazaar PSS -13/08/2016
- Karmalichak PSS - 12/08/2016
- NIT PSS -08/08/2016
- Bander Bagicha PSS -08/08/2016
  
- **FPI** - M/s Polycab was directed to complete commissioning of FPI at the earliest.
- **RMU**- M/s Polycab was directed to complete installation of 4 RMUs. M/s Polycab assured that installation will be completed by 09/08/16.



**M/s BVG:-**

M/s BVG informed that installation & commissioning of SCADA enabling equipments at 13 out of 17 PSS is completed. M/s BVG committed date wise program for completion of work at balance 4 nos PSS as mentioned below :-

- Vikash Bhawan PSS -11/08/2016
- Vidyut Bhawan PSS -10/08/2016
- Pahadi PSS -08/08/2016
- Excise colony PSS -12/08/2016 ( Civil work is Completed).
  
- **FPI** – M/s BVG was directed to complete installation of balance 8 FPI of 33 KV.
  
- **RMU**- M/s BVG informed that RMU installation is pending at 2 sites (Kankarbagh & New Capital near BSNL). RMU installation at Kankarbagh is pending due to RoW and at New Capital foundation is ready for RMU installation and it will be completed by 10/08/16.  
M/s BVG committed that all FPI & RMUs would be commissioned within a week.

**2. Ring diagram of RMU, internal diagram of wiring at PSS and Details of FPI & RMU for GIS:-**

- **RMU ring diagram** - It was informed by field officers that they have prepared the RMU ring diagram and will share the diagram with M/s Schneider by 08/08/2016.
- **Internal diagram of wiring at PSS**- M/s BVG informed that they have prepared the internal diagram of wiring at PSS and will share the diagram with M/s Schneider by 08/08/2016.
- **Details of FPI & RMU for GIS** - It was informed by field officers that they have prepared the RMU for GIS and will share the diagram with M/s Schneider by 08/08/2016. The details of FPI will be submitted by 11/08/16.

**3. Installation of FRTU:-**

**M/s BVG :-**

- I. M/s BVG informed that the two burnt RMUs are already sent for repair and it will be installed as soon as it is delivered.



