



SOUTH BIHAR POWER DISTRIBUTION COMPANY LIMITED

Registered Office: VidyutBhawan, Bailey Road, Patna – 21.

CIN-U40109BR2012SGC018890

Minutes of the monthly review meeting held by CMD of all on-going BRGF(Special Plan) Schemes under SBPDCL with the executing Agencies, Consultants (PMU) , Field Officers and Officers of HQ on 26.07.2016.

CMD reviewed the progress of Special Plan (BRGF) scheme and found that none of the firm has executed work on the basis of approved BAR Chart/PERT Network & are lagging behind the target.

1. Districts: Arwal& Aurangabad NIT NO: 203 (M/s Supreme & co.-Utkal Galvanizers JV Kolkata)

(i) CMD expressed displeasure on poor quality of civil work in construction of new control room at 33/11KV Uchauli PSS. Chief Engineer (Civil), SBPDCL was directed to visit 33/11 KV PSS, Uchauli and take immediate correction action .

2.Districts: Bhagalpur, Banka &Munger NIT NO: 207 (M/s Bajaj Electricals Limited: Mumbai)

(i) Agency committed to complete the work as follows:-

(a) New PSS- To complete 33/11KV PSS,Nehru Colony,Banka by 10th August, 2016

(b) R&M PSS-To complete 33/11 KV PSS,Karanchaura & Safiyabad by 5th August, 2016 & 33/11 KV PSS Shambhuganj PSS by 10th August,2016.

3. Districts: Lakhisarai, Jamui&Sheikhpura NIT NO: 208 (M/s Techno Fab – Gammon Joint Ventures Limited: New Delhi)

(i) Agency committed to complete R&M work of existing 33/11 KV Sheikhpura PSS by 30th July, 2016.

4. Districts: Nalanda, Nawada& Banka NIT NO: 02 (M/S Gopikrishna Infrastructure Pvt. Ltd.)

(i) CMD expressed displeasure on slow & poor progress of R&M work of existing DSS. Agency replied that slow progress of R&M work of existing DSS is due to constraints of allowing shutdown, mismatching of structure materials etc. Agency was directed to improve work performance of R&M activity of existing DSS.

(ii) Agency requested for time extension due to addition of extra work such as reconductoring of 11KV lines, installation of additional 63 KVA DSS etc. The proposal for the same will be considered after detailed analysis.

5. Districts: Patna &Bhojpur NIT NO: 03 (M/s Supreme-VPIL JV

(i)It was directed to ensure participation of senior representative of the agency in monthly CMD review meeting. It was directed to analyze the affidavit submitted by agency & take action accordingly.

6. Districts: Gaya & Rohtas NIT NO: 04 (M/s Shirdi Sai Electricals Ltd. Hyderabad.)

(i) CMD expressed displeasure on slow & poor progress of R&M work of existing DSS. Agency replied that slow progress of R&M work of existing DSS is due to constraints of allowing shutdown, mismatching of structure materials etc. Agency was directed to improve work performance of R&M activity of existing DSS.

(ii) Electrical Executive Engineer (Project),Rohtas has informed that there is lot of delay in SRV of released materials in Divisional Store, Bhabhua.It was decided to take action against Store Keeper ,Divisional Store, Bhabhua.

(iii) Agency requested for time extension due to addition of extra work such as reconductoring of 11KV lines, installation of additional 63 KVA DSS etc.The proposal for A suitable will be considered after detailed analysis.

-Sd/-

Chief engineer (Project-I)

Memo no.

Date:-

Copy forwarded to M/s Feedback infra Pvt. Ltd, **M/s GKC-APL Joint Venture**, Survey Nos. 9(P), CII Green Building Lane, Hitech City, Kondapur, Hyderabad- 500084, **M/s. SHIRDI SAI ELECTRICALS LIMITED**, 13/82, INDUSTRIALESTATE,KADAPA- 516004, **M/s Vijai Electricals Ltd.** 6-3-648/1&2, off Rajbhavan Road, Somajiguda, Hyderabad-500082, Andhra Pradesh, **M/s Supreme & Co. Pvt. Ltd.-M/S Utkal Galvanizers Ltd. Joint Venture**,53,Justic Chandra, Madhav Road,Kolkata-20,**M/s East IndaiUdyog Ltd.** 145,G.T.Road,Sahbabad,Ghaziabad , Pin-201005,Uttar Pradesh, **M/s Bajaj electricals Limited**, 801,10th Floor Rustomjee Aspire, 801,10th Floor Rustomjee Aspire, Bhanu Shankar YagnikMarg, Off easte/rn express highway, ion (E),Mumbai-400022, **M/s Technofab-Gammon Joint Venture**, 507, Eros Apartments, 56, Nehru Place, New Delhi-110019, **M/s. Sri Gopikrishna Infrastructure Pvt. Ltd.**Corporate Office: 30/B (8-3-191/162), Vengalrao Nagar, Hyderabad- 500038, **M/s SUPREME – VPIL (JV)**,Ecospace Business Park, Action Area-II, Building Nos.2A, 5th Floor, Unit Nos.501B, New Town, Rajarhat, Kolkata-700156,**M/s Everest Infra Energy Ltd.**, Kolkata,**M/s Energo Engineering** , New Delhi ,**M/s Laser Cable & Lumino JV**, Kolkata,**M/s Cabcon India Pvt. Ltd.** Kolkata for information & necessary action.

-Sd/-

Chief Engineer (Project-I)

Memo no:-

Date:-

Copy forwarded to all Electrical Superintending Engineer, Electric Supply Circle/all EEE (Project), for information and needful action.

-Sd/-

Chief Engineer (Project-I)

Memo No: - 1438

Date:- 22-08-16

Copy forwarded to EEE (IT), SBPDCL, Patna for uploading on website.

Dm
22/8

Chief Engineer (Project-I)