



SOUTH BIHAR POWER DISTRIBUTION COMPANY LIMITED

Registered Office: VidyutBhawan, Bailey Road, Patna – 21.

CIN-U40109BR2012SGC018890

Minutes of the monthly review meeting held by MD of all on-going BRGF(Special Plan) Schemes under SBPDCL with the executing Agencies, Consultants (PMU) , Field Officers and officers of HQ on 17.10.2016.

MD reviewed the progress of Special Plan (BRGF) scheme and found that none of the firm has executed work on the basis of approved BAR Chart/PERT Network & are lagging behind the target.

1. Districts: Gaya, Nawada & Jehanabad NIT NO: 196 (M/s GKC -APL joint venture, Hyderabad

(i) Agency was directed to complete 33 KV line from Govindpur to Akbarpur by 15th Nov 2016.

(ii) Agency was directed to charge Govindpur PSS by feeding power through 11 KV line within one week.

(iii) Agency was directed to replace all defective battery charger of make- M/S Singnotron & AB Switch of make -M/S Panchkari & Kayal installed at different PSS. The performance of battery charger of make- M/S Singnotron & AB Switch of make -M/S Panchkari & Kayal is to be obtained.

(iv) Electrical Executive Engineer (Project), Nawada was directed to resolve land issue related to Nawada old PSS with the help of Electrical Superintending Engineer, Electric Supply Circle, Gaya.

(v) A joint survey is to be done for actual requirement of boundary wall at 33/11KV PSS, Gurua.

Agency committed to complete Handing over & taking over the R&M work of following PSS as detailed below:-

District Jehanabad

Kako PSS 19.10.2016

Jehanabad PSS 24.10.2016

District Gaya

Dumariya PSS by 21.10.2016

Tekari PSS, Guraru PSS, Konch PSS & Gurua PSS by 27.10.2016

2. Districts: Arwal & Aurangabad NIT NO: 203 (M/s Supreme & co.-Utkal Galvanizers JV

Kolkata)

(i) Agency committed for completion of 33/11KV PSS, BIADA, Aurangabad along with 11KV feeders by 30.10.2016.

(ii) A comfort letter is to be issued for additional VCB.

(iii) Agency requested for shutdown for 33KV line from Aurangabad GSS to Aurangabad PSS. It was directed to submit shutdown plan.

(iv) Agency committed to complete the following works as detailed below:-

(a) 33KV line: -

BIADA, Aurangabad PSS to Phasor PSS by 20.10.2016.

Uchauli PSS to Deo PSS by 21.10.2016.

Sokhia PSS to Phasor PSS by 3.10.2016

Haspura PSS to Daudnagar PSS by 30.11.2016.

Rafiganj GSS to Gangti PSS by 30.11.2016

(b) 11 KV line: -

BIADA, Aurangabad PSS to By pass South by 30.10.2016.

BIADA,Aurangabad PSS to By pass North by 30.10.2016.

Amba PSS to Amba town by 30.10.2016.

Uchauli PSS to Aat by 15.11.2016.

Arwal PSS to Baidarabad by 30.11.2016.

(c) R&M PSS :-

Uchauli PSS by 20.11.2016.

MadanpurPSS by 30.11.2016.

Goh PSS by 30.11.2016.

(d) New Control Room :-

Uchauli PSS by 20.11.2016

Goh PSS by 30.11.2016.

Madanpur by 3.11.2016

3. Districts: Rohtas & Kaimur NIT NO: 204 (M/s Vijai Electricals Limited, Hyderabad).

(i) Agency committed to complete 33/11 KV PSS,S.P.Jain, Sasaram by 30.11.2016.

(ii) Agency was directed to rectify all SOR in 33KV line from Kudra GSS to Chenari PSS and agency committed that rectification will be completed by 27.10.2016.

(iii) Agency committed to charge 11KV line from Kudra PSS to Lalapur by 27.10.2016.

(iv)Agency was directed to replace all defective VCB.

(v)A committee is to be constituted for checking suitability of indentified land for construction of new PSS at Agrair.

4. Districts: Bhojpur & Buxar NIT NO: 205(M/s Bajaj Electricals Limited: Mumbai)

(i)Agency was directed to complete 33 KV line from Itarhi GSS to Industrial PSS by 30.11.2016

(ii) Agency was directed to complete33 KV line from Kochas GSS to Rajpur PSS by 30.11.2016.

(iii) Agency was directed to complete handing over & taking over of R&M of PSS in Bhojpur & Buxar district by 30.10.2016

5.Districts: Patna& Nalanda NIT NO: 206 (M/s East India Udyog Limited, Ghaziabad)

(i)Agency committed for completion of control room at Raiter PSS by 24.10.2016.

(ii)Agency requested for revised civil estimate for new control room as well as extension of existing control room.

(iii)Agency was directed to complete toilet at Harnaut & Dhamouli PSS in Nalanda district.

6.Districts: Bhagalpur, Banka & Munger NIT NO: 207 (M/s Bajaj Electricals Limited: Mumbai)

(a)Electrical Superintending Engineer, Electric Supply Circle, Bhagalpur & Electrical Superintending Engineer, Electric Supply Circle, Munger informed that work of M/s Bajaj Electricals Ltd stopped since last three months. Agency committed to start work in Bhagalpur district by 18.10.2016 & Munger district by 19.10.2016.

(b) It was directed to drop the construction of 11 KV line from kharagpur PSS to Gangta from the scope of M/s Bajaj Electricals Ltd. The scope for construction of 11 KV line from kharagpur PSS to Gangta is to be given to M/s Shirdi Sai Electricals Ltd.

(c) New PSS- To complete 33/11 KV PSS, Nehru Colony, Banka by 25.10. 2016.

(d) Agency committed to complete 33 KV line from Banka GSS to Nehru Colony PSS by 25.10.2016.

(e)Agency committed to start work in 33 KV line from Safiyabad to Nandlalpur from 22.10.2016.

11 KV Line:-

Shankarpur PSS to Tirashi by 20.10.2016

Shankarpur PSS to Nayagaon by 20.10.2016

Bindwara PSS to Khoja Bazar by 30.10.2016

Bindwara PSS to Puraniganj by 30.10.2016.

7. Districts: Lakhisarai, Jamui & Sheikhpura NIT NO: 208 (M/s Techno Fab – Gammon Joint Ventures Limited: New Delhi)

(i) Agency committed to complete Work as follows.

(a) **33KV Line:-**

To complete 33 KV line from Jamui GSS to Gidhaur PSS by 30.10.2016.

(b) **11KV Line:-**

To complete 11 KV line from Sikandra PSS to Lakhanda by 30.10.2016

To complete 11 KV line from Chakai-2 PSS to Tinchula by 30.10.2016

To complete 11 KV line from Chakai 1 PSS to Bisoda by 30.10.2016.

To complete 11 KV line from Manikpur to Dighi Kavadpur extension by 30.10.2016.

(ii) To complete R&M of all PSS by 30.10.2016.

8. Districts: Nalanda, Nawada & Banka NIT NO: 02 (M/s Sri Gopikrishna Infra. Pvt. Ltd., Hyderabad)

(i) Agency committed to complete 33 KV line from Cheran GSS to Chandi PSS by 30.10.2016.

(ii) Agency committed to complete reconductoring of 33 KV line from Badipahadi GSS to Noorsarai & Badipahadi GSS to Sorsarai by 30.10.2016.

9. Districts: Patna & Bhojpur NIT NO: 03 (M/s Supreme-VPIL JV.)

(i) Agency committed to charge 33 KV line from Masaurhi GSS to Masaurhi New PSS by 21.10.2016.

(ii) Agency was directed to dismantle 10 MVA power transformer at Godhana Road PSS by 20.10.2016

11KV Line:-

Dhanarua PSS to Mariyama PSS by 25.10.2016

Dhanarua to Saradhi by 10.11.2016.

(iii) Agency was directed to complete KewataDaryarpur PSS by 20.10.2016 & Dhanarua PSS by 10.11.2016.

10. Districts: Gaya & Rohtas NIT NO: 04 (M/s Shirdi Sai Electricals Ltd. Kadapa.)

(i) Agency committed to complete installation of new 63 KVA DSS at location of burnt 16 KVA DTR by 20.11.2016.

(ii) Agency committed to complete Natwar PSS by March 2017.

(iii) Agency committed to complete 11 KV line from Beda PSS to Morsarai by 20.10.2016.

(iv) It was directed to make available released distribution transformer from nearest district for replacement of burnt 16 KVA distribution transformer in Banka district.

11. Districts: Jamui, Lakhisarai, Sheikhpura, Munger NIT NO:133 (M/s Shirdi Sai Electricals Ltd., Kadapa)

It was directed to drop the 33 KV line from Khairma PSS to Sono PSS.

12 Districts: Gaya, Arwal, Aurangabad & Jehanabad NIT NO: 134 (M/s Energo Absolute Joint Venture, New Delhi)

(i) Agency committed to start work in all activities from 26.10.2016 .

13. Districts: Rohtas & Kaimur NIT NO:135 (M/s Shirdi Sai Electricals Ltd., Kadapa)

(i) Agency raised the issue of land at Pusauli New PSS.

14. Districts: Bhojpur & Buxar NIT NO: 136 (M/s Everest Energy Infra Ltd., Kolkata)

(i) Agency committed to start work in all activities from 26.10.2016 .

(ii) It was directed to EEE (P) Buxar to identify suitable land for construction of new 33/11 KV PSS at Kesath by the end of October 2016.

15. Districts: Bhagalpur & Banka NIT NO: 137 (M/s Lasor-LuminoJV)

(i) BOQ is to be finalized within 10 days.

-Sd/-
(Birendra Prasad)
Chief engineer (Project-I)

Memo no.

Date:-

Copy forwarded to M/s Feedback infra Pvt. Ltd, **M/s GKC-APL Joint Venture**, Survey Nos. 9(P), CII Green Building Lane, Hitech City, Kondapur, Hyderabad- 500084, **M/s. SHIRDI SAI ELECTRICALS LIMITED**, 13/82, INDUSTRIALESTATE, KADAPA- 516004, **M/s Vijai Electricals Ltd.** 6-3-648/1&2, off Rajbhavan Road, Somajiguda, Hyderabad-500082, Andhra Pradesh, **M/s Supreme & Co. Pvt. Ltd.-M/S Utkal Galvanizers Ltd. Joint Venture**, 53, Justic Chandra, Madhav Road, Kolkata-20, **M/s East Indai Udyog Ltd.** 145, G.T. Road, Sahbabad, Ghaziabad, Pin-201005, Uttar Pradesh, **M/s Bajaj electricals Limited**, 801, 10th Floor Rustomjee Aspire, 801, 10th Floor Rustomjee Aspire, Bhanu Shankar Yagnik Marg, Off eastern express highway, ion (E), Mumbai-400022, **M/s Technofab-Gammon Joint Venture**, 507, Eros Apartments, 56, Nehru Place, New Delhi-110019, **M/s. Sri Gopikrishna Infrastructure Pvt. Ltd.** Corporate Office: 30/B (8-3-191/162), Vengalrao Nagar, Hyderabad- 500038, **M/s SUPREME – VPIL (JV)**, Ecospace Business Park, Action Area-II, Building Nos.2A, 5th Floor, Unit Nos.501B, New Town, Rajarhat, Kolkata-700156, **M/s Everest Infra Energy Ltd.**, Kolkata, **M/s Energo Engineering**, New Delhi, **M/s Laser Cable & Lumino JV**, Kolkata, **M/s Cabcon India Pvt. Ltd.** Kolkata for information & necessary action.

-Sd/-
(Birendra Prasad)
Chief Engineer (Project-I)

Memo no:-

Date:-


Copy forwarded to all Electrical Superintending Engineer, Electric Supply Circle/all EEE (Project), for information and needful action.

-Sd/-
(Birendra Prasad)
Chief Engineer (Project-I)

Memo No: - 1849

Date:- 23-11-16

Copy forwarded to EEE(IT), SBPDCL, Patna for uploading on website.


(Birendra Prasad)
Chief Engineer (Project-I)