



SOUTH BIHAR POWER DISTRIBUTION COMPANY LIMITED

Registered Office: VidyutBhawan, Bailey Road, Patna – 21.

CIN-U40109BR2012SGC018890

Illuminating Lives...

Minutes of the Weekly review meeting held by Director (Project) of all on-going BRGF (Special Plan) projects under SBPDCL with the working Agencies, Consultants (PMU) and officers of HQ on 17.08.2016.

Director (Project) reviewed the progress of Special Plan (BRGF) scheme and found that none of the firm has executed work on the basis of approved BAR Chart/PERT Network & are lagging behind the target.

1. Districts: Gaya, Nawada & Jehanabad NIT NO: 196 (M/s GKC-APL JV, Hyderabad)

(i) Agency has informed that construction of 33 KV line from Akbarpur PSS to Govindpur PSS is hampered due to forest clearance issue. Sri Prakash Kumar, AEE(BRGF) is directed to visit the site with field officers & agency and submit report in this regards.

(ii) Agency directed to complete new 11 KV Line from Govindpur PSS to Lakpath Bigha & charge the line from alternate source.

(iii) Agency has been directed to complete all R&M works of remaining PSS (Kako PSS, Jehanabad PSS, Sirdala PSS & Rajauli PSS) by end of Aug 2016.

2. Districts: Arwal & Aurangabad NIT NO: 203 (M/s Supreme & Utkal Galvanizers JV, Kolkata)

(i) Agency raised the issue of shutdown for completion of new 33 KV Line from Aurangabad GSS to Aurangabad PSS. It was directed to resolve the issue related to shutdown.

(ii) Agency committed to charge 33/11 KV PSS, BIADA, Aurangabad by 21st Aug'2016.

(iii) Agency directed to complete all works by 31st Aug2016 except major ROW issues.

(iv) Agency has been instructed to show progress in upcoming 7 days otherwise action will be taken for closure of works.

3. Districts: Rohtas & Kaimur NIT NO: 204 (M/s Vijai Electricals Limited, Hyderabad)

A letter is to be issued for non-participating in weekly review meeting.

4. Districts: Bhojpur & Buxar NIT NO: 205 (M/s Bajaj Electricals Limited: Mumbai)

(i) Agency committed to complete & charge New 33 KV Lines from Ara GSS to Gidhha PSS & Ara GSS to Sandesh PSS by 24.08.2016.

(ii) Agency raised the issue regarding ROW problem in 33 KV Line from Itarhi GSS to Industrial PSS near Jasho village. Agency was directed to resolve the issue in consultation with Electrical Executive Engineer (Project), Buxar / Electrical superintending Engineer, Electric Supply Circle, Ara and shift the line as per requirement.

(ii) Agency raised the issue of Hand Over/Taken over of Lines & R&M of PSS in Bhojpur & Buxar districts. It was directed to write a letter to Electrical superintending Engineer, Electric Supply Circle, Ara to resolve the issue.

5. Districts: Bhagalpur, Banka & Munger NIT NO: 207 (M/s Bajaj Electricals Ltd: Mumbai)

(i) Agency committed to complete & charge New 33 KV Line from Banka GSS to Nehru Colony New PSS by 20.08.2016.

(ii) Agency committed to complete & charge New 33 KV Line from Sultanganj GSS to Kharagpur PSS by 30.08.2016.

Memo no.

Date:-

Copy forwarded to M/s Feedback infra Pvt. Ltd, **M/s GKC-APL Joint Venture**, Survey Nos. 9(P), CII Green Building Lane, Hitech City, Kondapur, Hyderabad- 500084, **M/s. SHIRDI SAI ELECTRICALS LIMITED**, 13/82, INDUSTRIALESTATE, KADAPA- 516004, **M/s Vijai Electricals Ltd.** 6-3-648/1&2, off Rajbhavan Road, Somajiguda, Hyderabad-500082, Andhra Pradesh, **M/s Supreme & Co. Pvt. Ltd.-M/S Utkal Galvanizers Ltd. Joint Venture**, 53, Justic Chandra, Madhav Road, Kolkata-20, **M/s East Indai Udyog Ltd.** 145, G.T. Road, Sahbabad, Ghaziabad, Pin-201005, Uttar Pradesh, **M/s Bajaj electricals Limited**, 801, 10th Floor Rustomjee Aspire, 801, 10th Floor Rustomjee Aspire, Bhanu Shankar Yagnik Marg, Off eastern express highway, ion (E), Mumbai-400022, **M/s Technofab-Gammon Joint Venture**, 507, Eros Apartments, 56, Nehru Place, New Delhi-110019, **M/s. Sri Gopikrishna Infrastructure Pvt. Ltd.** Corporate Office: 30/B (8-3-191/162), Vengalrao Nagar, Hyderabad- 500038, **M/s SUPREME – VPIL (JV)**, Ecospace Business Park, Action Area-II, Building Nos.2A, 5th Floor, Unit Nos.501B, New Town, Rajarhat, Kolkata-700156, **M/s Everest Infra Energy Ltd.**, Kolkata, **M/s Energo Engineering**, New Delhi, **M/s Laser Cable & Lumino JV**, Kolkata, **M/s Cabcon India Pvt. Ltd.** Kolkata for information & necessary action.

Sd/-

(Birendra Prasad)

Chief Engineer (Project-I)

Memo no:-

Date:-

Copy forwarded to all Electrical Superintending Engineer, Electric Supply Circle/all EEE (Project) for information and needful action.

Sd/-

(Birendra Prasad)

Chief Engineer (Project-I)

Memo No: - 1466

Date:- 29-08-16

Copy forwarded to EEE (IT), SBPDCL, Patna for uploading on website.

(Handwritten Signature)
29/8

(Birendra Prasad)

Chief Engineer (Project-I)